



**Narmada Control Authority**  
(Hydrology Directorate, Indore)

RAINFALL DATA (mm) DURING MONSOON 2017 (8.00 AM) Date :- 12.09.2017

Sl.No	Date / Station Name	Total Rainfall during June '17	Total Rainfall during July'17	Total Rainfall during August'17	1st Ten Daily Rainfall during September'17	11-Sep	12-Sep	** Total
1	Dhindori	85.4	352.8	240.7	55.6	-	-	734.50
2	Bamhni Banjar	28.8	343.0	171.8	133.4	-	-	677.00
3	Amgaon	71.8	281.2	275.0	46.8	6.8	-	681.60
4	Bargi	105.6	388.4	98.4	6.4	-	2.4	601.20
5	Barmanghat	62.0	281.8	200.8	64.2	-	-	608.80
6	Sandia	124.6	271.8	102.4	29.4	0.4	5.0	533.60
7	Barna	92.0	330.0	135.5	14.5	-	32.0	604.00
8	Pachmarhi	46.0	725.9	369.4	28.6	71.0	N.C	1240.90
9	Tawakati	104.6	222.4	79.4	44.8	0.6	42.2	494.00
10	Betul bazar	120.2	191.8	133.8	3.2	4.4	9.6	463.00
11	Tawa Dam	112.4	227.8	111.4	36.0	-	5.2	492.80
12	Hoshangabad	65.6	425.0	277.0	19.2	-	-	786.80
13	Kolar	169.0	284.0	208.0	4.0	-	12.0	677.00
14	Handia	48.0	229.2	197.0	26.8	0.4	5.2	506.60
15	ISP	64.2	208.6	98.6	2.0	-	17.0	390.40
16	OSP	30.4	335.6	253.8	0.0	78.4	3.6	701.80
17	Uday Nagar	86.2	214.6	278.4	44.0	-	-	623.20
18	Kannod	77.0	267.0	245.3	0.0	-	10.0	599.30
19	New Harsud	30.8	435.8	127.0	0.0	10.2	-	603.80
20	Kogaon	0.0	146.0	121.2	3.4	23.4	-	294.00
21	Maheshwar	14.4	290.1	197.2	2.0	26.0	9.0	538.70
22	Dharpuri	20.0	231.0	227.0	0.0	-	-	478.00
23	Man	0.0	190.0	105.0	0.0	-	-	295.00
24	Khandwa	50.8	228.0	284.2	0.0	-	6.8	569.80
25	Rajpur	0.0	183.6	116.2	2.0	-	-	301.80
26	Khargone	0.0	210.4	147.2	9.0	-	-	366.60
27	Sendhwa	18.8	212.9	223.7	0.0	-	-	455.40
28	Donchia	12.0	199.4	318.4	0.0	-	-	529.80
29	Barwani	14.0	314.8	313.4	0.0	25.0	-	667.20
30	Alirajpur	7.0	387.6	226.4	13.4	-	-	634.40
31	Dhulsar	1.8	182.0	124.8	10.6	-	-	319.20
32	Pati	21.0	194.0	169.0	0.0	13.0	7.0	404.00
33	Jobat	17.4	204.8	155.4	3.6	3.0	10.0	394.20
34	Toranmal	59.6	911.2	600.1	39.8	-	N.C	1610.70
35	Dhadgaon	54.6	455.8	180.2	8.8	23.2	-	722.60
36	Molgi	102.5	973.4	217.5	29.0	5.0	-	1327.40
37	SSP	112.2	494.4	247.8	9.6	0.8	2.2	867.03
38	Silu/Sanchore	68.4	870.0	57.4	7.0	-	-	1002.80

\*\* Total Rainfall from 15 June, 2017.

Water Level of Project Stations at 8.00AM

Bargi - 419.85 M    Tawa - 349.58 M    ISP - 252.75 M    OSP- 190.98 M    SSP- 126.19 M

Copy Forwarded to :-

NCA : PPS to Executive Member/ Member(Civil/Power)/ Chief Engineer /Director (Civil)/DD (HM), NCA, Indore

GoMP : Member (Engg), NVDA, Bhopal.

GoG : CE (D&V), SSNNL, Vadodara, SE (D), SSNNL, Vadodara

GoM : Chief Engineer, Tapi Irrigation Development Corporation Ltd. Jalgaon.

GoR : Chief Engineer, NMC, Sanchore, Rajasthan.

*R. Vasudevan*  
12/9/17

(R. Vasudevan)  
Deputy Director (Hydrology)

*Abhe*  
12.09.17  
J.E. (Civil)